COMPLETION REPORT

1	Name of Work & Job Code	Construction of Open Air Theater At Mallasandra Ward No.13 Shettalli Sub-Division 013-17-000071
2	Sanctioned Estimate No & Date (AS & TS No)	BBMP/EE/PD/AS/08/17-18 Dt: 27.9.2017
3	Head Of Account which is Chargable	BBMP/CE/DZ/TS/221/17-18 Dt: 27.9.2017
4	Work Order No. & Date	BBMP/PD/WO/28/2017-18 Dt:08.02.18
5	Name of Contractor	KRIDL
6	Time Stipulated for completion of work	180 days
7	Date of Commencement	BBMP/PD/WO/28/2017-18 Dt:08.02.18
8	Date of Completion	Date: 06-09-2018
9	Delay in execuation of Work	—
10	Measurement recoded in M.B Book No.	M.B No. 1903 Pg. 190212-218
11	Check Measurment of the Asst. Executive Engineer	
12	Name of the Office/Offical in charge of the Work	
13	a) Assistant Engineer	Siddrajegowda B.S
	b) Asst.Executive Engineer	Kumarappa .H

Sanctioned Estimate Amount	Amount Claims As per Actually Executed as per bills	Excess	Savings
50.00	496495.	—	38505/-

1) Certified that the above work has been completed within the stipulated time noted in the Work Order.
2) Certified that theContractor has delayed and completed the work for which necessary fine recommended.
3) Certified that the above work has been executed by the Contractor satisfactory.

Asst. Engineer

Asst.Executive Engineer
Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara [illegible]

Executive Engineer
EXECUTIVE ENGINEER (Project)
Project Division
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-73.

Scanned by CamScanner